Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

No. *First & Final Bill* (For Other Works) Date……2020

Division: **BBMP, Byatarayanapura** Sub-Division: **BBMP, Kodigehalli**

Bill Received No. Dated Divisional Cash Book Voucher No…….. Dated……
Sub Divisional **Work Code: 008-19-000040**

Schedule Docket No. Head of Account: **P-3522** **Est.Cost: Rs. 60.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate: **Improvements of Roads, Drains and Culverts at Lottegollahalli Devinagar and Surrounding area at Kodigehalli in Ward No. 08.**

Name of Contractor and Full Address: ***Sri. Gangulureddy. A, # 490/B, 12th 'C' Cross, Vyalikaval, Malleshwaram, Bangalore - 03.***

Reference to Agreement No. **EE/BTP/BBMP/E-PMT/18(38905)/WO/07/2020-21** Date: **11.05.2020**

Certified that the measurements were taken by me on 28/09/2020 and recorded of **Pages** SS7907 **to** SS7912 of measurement Book No. 5580/20-21 and that the work is satisfactorily executed.

A. Gangulu Reddy
Contractor

Officer-in-charge of work

Certified that the measurement were taken by me on 28/9/2020 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer
Assistant Executive Engineer,
Kodigehalli Sub Divisi
Yelahanka Zone, B.B.M.
Bangalore.

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within	JTB	6277400 00
2)	Deduct amount to be held in reserve being ……percent Rs……	Amount	
3)	" Balance	It	62774 00
4)	Deduct Payment:		
	a. Amount of previous payment as in the Office Cash Book Voucher No……Dated……S.D. No…… adjusted towards cash advance recovery of	CGST	56049 00
		SGST	56049 00
	b. Payments Now made { cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	Cess	62774 00
		CBF	6278 00
		LR	36176 00
		Fine	3900 00
5)	Balance being unpaid value of work done held in reserve.	Ded:	284000 00
6)	Deduct cash advance made on the Office cash Book Voucher No…… dated……less adjustments.	Cheque	5993400 00
7)	Net amount due to or from Contractor unadjustments items.		
8)	Advance to Contractor for materials brought to site (as detailed) within.		
9)	Value of Government materials supplied.		
	Total amount adjusted		

P3522

A. Gangulu Reddy
Contractor's Signature

Received Rs…….. (in words)……
……
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

(For use in the Office)

ಲೆಕ್ಕಶೀರ್ಷಿಕೆ Developmental Works in Ward ರದಿ
ಬಿಲ್ಲು ಮೊಬಲಗು ರೂ. 6277400/- ಗಳನ್ನು ಪಾಸು ಮಾಡಿದೆ.
ಇದರಲ್ಲಿ ರೂ. 284000/- ಗಳನ್ನು ಹೊಂದಾಣಿಕೆ
ಮಾಡಿಕೊಂಡು ರೂ. 5993400/- ಗಳನ್ನು

Stamp

FT/NEFT/RTGS ಮುಖಾಂತರ ನೀಡಲಾಗಿದೆ

ವಿಷಯ ನಿರ್ವಾಹಕರು ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ ಬೆಂಗಳೂರು
ಲೆಕ್ಕಶೀರ್ಷಿಕೆಯಲ್ಲಿ 12
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ ಬೃಬೆಪಪ, ಬೆಂಗಳೂರು

4/12

Witness
1.
2.
Dated Signature of Contractor
Paid by me by Cheque No……Dated……
Cash Rs……..
Dated……

Executive Engineer

Initials of Officer making payment

Sl. No.		Unit
1	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications.	Cum
2	Providing and laying in position **plain cement concrete of mix 1:3:6** with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, **in foundation** including cost of all materials, labour, HOM of machinery, curing complete as per specifications.	Cum
3	Providing and laying in position **plain cement concrete of mix 1:2:4** with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, **in foundation, plinth and cills**, ncluding cost of all materials, labour, HOM of machinery, curing complete as per specifications.	Cum
4	Providing laying palin / reinforced cement concrete for side drains using M 20 nominal mix concrete with OPC at 300 kgs with 20 mm and down size granite metal course aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed well compacted for walls and bottom including cenmtering shuttering form work etc. complete as per approved drawing and design MORTH Specification No. 1500,1700,2200 Wall & Bottom thickness 15cm	Cum
5	Providing **T.M.T steel reinforcement for R.C.C work** including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. **TMT bars Fe 500**	Tonne
6	Providing **precast slab of 100mm thick** including cost of all materials, labour, curing, transportation, loading unloading, etc.,complete as per the direction of engineer in charge - Data rate	Sqm
7	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete	No
8	Providing and applying ready mix priming coat **over concrete** / masonry / asbestos cement sheet / plastered surfaces including preparing the surface after thoroughly cleaning of oil, grease, dirt and other foreign matter, and sand papering including cost of materials, labour, complete as per specifications.	Sqm
9	Providing and applying spray painting in two coats (excluding priming coat) over concrete / masonry / asbestos cement sheet / plastered surfaces with flat wall paint of approved brand to give even shade after cleaning the surface of all dirt, dust and other foreign matter, and sand papering including cost of materials, labour, complete as per specifications.	Sqm
10	Removing and refixing stone slabs of drains and pointing in CM (1:3)	Sqm
11	Providing granite slabs of selected quality roughly dressed havinf a size of 7.5 cms thick and fixed in cement mortar (1:6) including fixing curing ete., complete	Sqm
12	Providing and constructing load bearing wall with solid concrete blocks of size 400x150x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 4.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications.	Sqm
13	Providing **precast slab of 100mm thick** including cost of all materials, labour, curing, transportation, loading unloading, etc.,complete as per the direction of engineer in charge - (Data rate Approved).	Sqm
	Sub Total	
	GST @ 12%	
	Total	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	518.40	300.00	155520.00	518.40	155520.00	
-	-	64.80	5500.00	356400.00	64.80	356400.00	
-	-	12.96	5800.00	75168.00	12.96	75168.00	
-	-	155.52	7100.00	1104192.00	155.52	1104192.00	
-	-	9.33	75200.00	701616.00	9.33	701616.00	
-	-	388.80	2300.00	894240.00	388.80	894240.00	
-	-	960	432.00	414720.00	960.00	414720.00	
-	-	194.40	40.00	7776.00	194.40	7776.00	
-	-	194.40	95.00	18468.00	194.40	18468.00	
-	-	715.50	200.00	143100.00	715.50	143100.00	
-	-	71.55	780.00	55809.00	71.55	55809.00	
-	-	422.40	1181.00	498854.00	422.40	498854.00	
-	-	471.60	2500.00	1179000.00	471.60	1179000.00	
				5604863.00		**5604863.00**	
				672584.00		**672584.00**	
				6277447.00		**6277447.00**	

6277400

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.